

Springfield Union Station

Project Update - October 2016

Work Completed and Underway

- Restroom fixtures are complete, countertop installation is in progress
- Granite curbing 98% complete
- Ceramic wall tile in corridors in progress
- Ceramic floor tile in progress
- Concourse drywall and outer concourse moldings are complete
- Concourse ceiling plastering in progress
- Concourse column marble is 90% complete
- Original Terrazzo floor repair is in progress
- Bus shelter installation lighting and heating is complete
- Steel for the Tunnel elevator opening in the ceiling is complete
- Acoustic ceiling metal panel installation is in progress




10/16 - Overview of the parking garage west elevation



10/16 - Workers pave Frank B. Murray St



10/16 - Landscaping near the future employee parking lot



10/16 - Flooring is installed in corridors

Upcoming Work

- Install all ceiling tiles and final painting inside Terminal Concourse
- Boiler start-up and Concourse Terrazzo floor refinishing
- Installation of restroom partitions inside Terminal
- Camera installation and parking space line painting inside parking garage